



Aussieblock Ready Mix

4264 S. Jackson St
San Angelo, TX 76903
(325) 213-5315
dispatch@aussie-block.com | accounting@aussie-block.com

Total Batch Protocol

Report Date
04/06/2026

ORDER INFORMATION	
Plant	2105
Recipe no. / Name	3500 PSI - Standard Concrete / 3500 PSI - Standard Concrete
Customer no. / Name	HTO 2 / HTO 2
Construction site no. / Name	HTO 2
Construction Site Address	Side of HEB
Vehicle no. / VRN	7329 / 7329
Quantity	8.498 yd³
Load Number	1965

BATCHES		
Batch protocol no.	Prod. time	Batch quantity
8978	04/06/2026 12:02:19	1.214 yd³
8979	04/06/2026 12:02:51	1.214 yd³
8980	04/06/2026 12:03:50	1.214 yd³
8981	04/06/2026 12:05:27	1.214 yd³
8982	04/06/2026 12:07:00	1.214 yd³
8983	04/06/2026 12:08:35	1.214 yd³
8984	04/06/2026 12:10:05	1.214 yd³

BATCH INFORMATION								
Material name / Silo name	Unit	Density (lb/ft³)	Recipe (SV)	Set value (SV)	Actual value (AV)	Diff. AV - SV	% Diff.	Allowable ASTM C94
Concrete Gravel / AGG1	lb	2600	1760 lb	15,004.93 lb	14,964.00 lb	-40.93 lb	-0.27%	-
River Sand / AGG2	lb	2800	1450 lb	12,694.79 lb	12,672.03 lb	-22.76 lb	-0.18%	-
Cem1 Slag / CEM1	lb	350	200 lb	1,700.01 lb	1,705.92 lb	+5.91 lb	+0.35%	-
Cem2 Portland / CEM2	lb	350	225 lb	1,912.51 lb	1,911.05 lb	-1.46 lb	-0.08%	-
Water / CleanWater	lb	62	242.25 lb	1,899.92 lb	1,888.84 lb	-11.08 lb	-0.58%	-
E5 LFA / ADD1	fl. oz.	1320	11 lb	93.50 lb	91.00 lb	-2.50 lb	-2.67%	-
Master X-Seed 66 / ADD3	fl. oz.	1320	18 lb	153.00 lb	150.00 lb	-3.00 lb	-1.96%	-

	Σ	Σ / yd³
Water	2,302.70 lb	270.97 lb/yd³
Binder	3,616.98 lb	425.63 lb/yd³
Aggregate (Dry weight)	27,222.19 lb	3,203.36 lb/yd³
Total weight	33,382.85 lb	3,928.32 lb/yd³

Total mixing time	129 s
Ø Mixing time	18 s
Ø Mixer load	11 KW
Concrete slump	178
Water correction	255 lb
w/c	0.64
w/c eq.	0.64
max w/c	-

Total water added at construction site:
gallons

Customer / Contractor Signature:

Max Water Allowed to Add:

0.0 gal

(0.0 lb - at max w/c 0.6)